

**Dana Point Harbor
Day Boater Parking and Dry Stack Storage
Project Schedule as of December 30, 2022**

ID	Task Name	Duration	Start	Finish	17	2018				2019				2020				2021				2022				2023				2024				2025				2026				2027				2028				2029				2030			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1									
1	GENERAL	1264 days	Fri 9/1/17	Wed 7/6/22																																																					
2	Negotiate County Ground Lease Agreement	11.86 mons	Fri 9/1/17	Tue 7/31/18																																																					
3	Option Period	3.35 mons	Tue 7/31/18	Thu 11/1/18																																																					
4	Community Engagement	51.3 mons	Tue 7/31/18	Wed 7/6/22																																																					
5	Tolling Period (Extension of 736 Calendar Days)	26.35 mons	Tue 3/3/20	Wed 3/9/22																																																					
6																																																									
7	DRY STORAGE ENTITLEMENT & DESIGN PHASE	1894 days	Thu 11/1/18	Tue 2/3/26																																																					
8	Environmental Review, Entitlements, & CDP	81.6 mons	Thu 11/1/18	Fri 1/31/25																																																					
9	Dry Storage Construction Documents & Permits	13.1 mons	Mon 2/3/25	Tue 2/3/26																																																					
10																																																									
11	CONSTRUCTION	501 days	Wed 2/4/26	Wed 1/5/28																																																					
12	Dry Stack & Parking Lots Construction Commencement Deadline	1 day	Wed 7/5/28	Wed 7/5/28																																																					
13	Day Boater Parking Lot, Dry Storage Parking Lot, & Dry Stack Buildings	19.55 mons	Wed 2/4/26	Wed 8/4/27																																																					
14	Leasing and Absorption	13.1 mons	Tue 1/5/27	Wed 1/5/28																																																					
15	Dry Stack & Parking Lots Completion Deadline	1 day	Sat 1/5/30	Sat 1/5/30																																																					
16	Dry Stack & Parking Lots Certificate of Occupancy Deadline	1 day	Sat 1/5/30	Sat 1/5/30																																																					

Project: 2018.06.25 DPH Projec
Date: Fri 12/30/22

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			